



VARIATION ORDER NO.:01

Project Name:	REPAIR / UPGRADING OF CTE-ELS DRAINAGE SYSTEM
Project Location:	BSU LA TRINIDAD CAMPUS, KM.5, BALILI, LA TRINIDAD, BENGUET
Contractor:	RJL CIVIL ENGINEERING CONSTRUCTION

To:	
Name:	REYNIELLE JEAN C. BUSTILLO
Title:	Authorized Managing Officer
Company:	RJL CIVIL ENGINEERING CONSTRUCTION
Date:	August 14, 2025

Variation Order Requested by:

☒ Benguet State University
☒ Contractor

You are hereby directed to undertake the following Work Items described hereunder in accordance to the conditions of contracts **Clause 43**, plans and specifications. Work shall be performed as per approved unit contract price. Attached to this sheet are the evaluation of itemized revised cost and quantities.

Description of Work to be done:

103(1)a	Structure Excavation (Common Soil)	-----	Additional quantity due to re-routing of the canal.
804(1)a	Embankment from Structure Overhaul (*including Overhaul)	-----	Additional quantity due to re-routing of the canal.
804(4)	Gravel Bedding	-----	Deductive quantity due to removal of Canal-2
900	Reinforced Concrete	-----	Deductive quantity due to removal of Canal-2
1718(2)	Storm Drain (100mm CHB Non-Load Bearing Including RSB)	-----	Deductive quantity due to removal of Canal-2
1027(1)	Cement Plaster Finish	-----	Deductive quantity due to removal of Canal-2
503	Drainage Steel Grating with Frame (Trench Grating)	-----	Additional quantity due to additional grill in Canals 1 & 3
1032(1)c	Painting Works (*for Steel Canal Grills)	-----	Additional quantity due to additional grill in Canals 1 & 3

Reasons for Change:

☒ Unforeseen Site Condition
☒ Additional Work Items necessary for Project Completion
☐ Others
☐ Deletion of Work Item
☐ Changed of Methodology not specified in the contract

Note: Variation orders must be from a justifiable cause and not just because of shortage in estimates.

We, the undersigned contractor have given careful considerations to the change proposed and hereby agree, if this proposal is approved, we will provide all equipments, furnish all materials except as may otherwise be noted above and perform any all services necessary for the prices shown on the approved revised Bill of Quantities.

Difference in cost this Change:	Php	20,000.00
Net Cost of Previous Changes:	Php	
Original Contract Amount:	Php	479,999.99
Estimated Revised Contract Amt:	Php	499,999.99

Time Extension Granted this V.O. No. :	14
Total Time Extension to Date :	14
Original Contract Completion Date :	August 31, 2025
Revised Contract Completion Date :	September 14, 2025
Revised Contract Duration :	44

Accepted by:	
Signature:	
Name :	REYNIELLE JEAN C. BUSTILLO
Title :	Authorized Managing Officer
Date :	AUG-18, 2025

Prepared by:		Checked by:	Funds Appropriated by:	Recommending Approval:	Approved:
Signature:					
Name:	SHERIFF JOHN C. LA MADRID	JERIC LLOYD E. FELIPE	HAZELINE N. TIBANGAY	ESTRELLITA M. DACLAN	RICHARD H. KINNUD
Title :	Project Development Officer III	Site Engineer	Head, Project Management Unit	Supervising Administrative Officer	VP for Administration and Finance
Date :					
					KENNETH A. LARUAN University President